



PROJECT SCHEDULES AND ENGAGEMENT OPPORTUNITIES

** These project schedules are subject to change **

PLANNING

- Data Gathering/Analysis
- Surveying
- Quality Assurance
- Plan Development
- Outreach Events

DESIGN

- Data Gathering/Analysis
- Quality Assurance
- Drawings/Specifications
- Final Design
- Permitting
- Outreach Events

IMPLEMENTATION

- Construction Bidding
- Mobilization
- Construction
- Outreach Events

MONITORING

- Demobilization
- Surveying/Assessments
- Maintenance

PROJECT	LEAD/ SPONSOR	2025				2026		ENGAGEMENT OPPORTUNITIES	FACT SHEET	Notes
		Winter	Spring	Summer	Fall	Winter	Spring			
CLEANED-UP WATERWAYS										
Dredged Material Management Facility									LINK	Relocation of CSO 195 was completed in Fall 2024. ~2-year construction; END Fall 2026
Combined Sewer Overflow Outfall 195 Relocation										Final Work to be completed in Spring.
Basin H PCB Source Control		Project is complete.							LINK	Project is complete
Milwaukee River Floodplains Cleanup								Public meetings anticipated throughout 2025 and 2026.	LINK	~2-3 year construction post-DMMF completion; END 2031
Greater Milwaukee Estuary Sediment AOC Cleanup (includes multiple project areas)								Public meetings anticipated throughout 2025 and 2026.	LINK	~2-3 year construction post-DMMF completion; END 2030
Solvay Car Ferry Slip Cleanup									LINK	Construction completed Fall 2024
Third Ward Manufactured Gas Plant Milwaukee River Cleanup									LINK	
South Marina Drive Sewer PCB Cleanout									LINK	
RESTORED ECOSYSTEMS										
Burnham Canal Wetland Restoration									LINK	Design RFP for wetland construction to go out early 2025 Includes waiting for material to settle before building wetland.
Kletzsch Park Dam Fish Passage									LINK	Vegetation establishment and ongoing site maintenance
Grand Trunk Wetland Restoration									LINK	Design anticipated to start back up by WDNR in 2025 with some field work in 2025.
Havenwoods State Forest Rehabilitation								Public event in February 2025.	LINK	Implementation anticipated to start in 2027.
Estabrook Falls Fish Passage								Pre-construction meeting anticipated in winter/spring 2025.	LINK	Construction anticipated to bid winter 2024/2025.
Lincoln Park Oxbow Fisheries Improvements									LINK	Design taking longer than expected. Anticipated to be complete October 2026



PROJECT SCHEDULES AND ENGAGEMENT OPPORTUNITIES

** These project schedules are subject to change **

PLANNING <ul style="list-style-type: none"> • Data Gathering/Analysis • Surveying • Quality Assurance • Plan Development • Outreach Events 	DESIGN <ul style="list-style-type: none"> • Data Gathering/Analysis • Quality Assurance • Drawings/Specifications • Final Design • Permitting • Outreach Events 	IMPLEMENTATION <ul style="list-style-type: none"> • Construction Bidding • Mobilization • Construction • Outreach Events 	MONITORING <ul style="list-style-type: none"> • Demobilization • Surveying/Assessments • Maintenance
---	---	--	---

PROJECT	LEAD/ SPONSOR	2025		2026		ENGAGEMENT OPPORTUNITIES	FACT SHEET	Notes	
		Winter	Spring	Summer	Fall				Winter
North Avenue Fish Passage	MMSD							LINK	
Milwaukee River Greenway Wildlife Enhancements	MILWAUKEE COUNTY PARKS							Public meeting anticipated summer 2025	LINK Implementation to start after staging and access for the floodplains remediation is figured out.
Little Menomonee River Parkway Habitat & Wildlife Enhancements	MILWAUKEE COUNTY PARKS							Public meetings anticipated on all LMR Parkway project areas throughout 2025	LINK Implementation of 4 & 5 to end 2026/7. Implementation of 2, 3, 6 to start fall/winter 2025. Design of Section 1 to start summer 2024. Design of Sections 1-6 aquatic to start 2025
Kohl Park Wildlife Enhancements	MILWAUKEE COUNTY PARKS							Potential outreach event after ERMP development Summer 2025	LINK Final ERMP due early Summer 2025.
Milwaukee County Grounds, Menomonee River Parkway Section 9 and Hoyt Park Wildlife Enhancements	MILWAUKEE COUNTY PARKS							COMING SOON	Project expected to begin in 2025. ERMP completed June 2026.
MMSD Basins Wildlife Enhancements	MMSD							COMING SOON	Preliminary Engineering to go through 2025 and Design in 2026.
Kletzsch Park Wildlife Enhancements	MILWAUKEE COUNTY PARKS							COMING SOON	Project expected to begin in 2025. ERMP due June 2026.
Menomonee River Parkway Sections 5 and 6 Enhancements	MILWAUKEE COUNTY PARKS							COMING SOON	Project expected to begin in 2025. ERMP due June 2026.
Schlitz Audubon Cleaver Property Fish and Wildlife Enhancements								COMING SOON	Design anticipated to begin spring 2026 and conclude winter 2027.
OWLTL Ville du Parc Property Enhancements								COMING SOON	
Outer Harbor (Summerfest Lagoon) Aquatic Enhancements	WISCONSIN STATE PARKS							LINK	Design anticipated to start in early 2025
SWIMMABLE BEACHES									
South Shore Beach Rehabilitation	MILWAUKEE COUNTY PARKS							LINK	Substantial completion expected Summer 2025.
Bradford & McKinley Beach Improvements	MILWAUKEE COUNTY PARKS							LINK	Planning to start in Spring 2025; paired with Bradford.